Report Author: Amirreza Zaman (amirrezazaman@gmail.com)

#### **Project Overview**

This project involves **commissioning an Automated Bottling Plant** for a beverage manufacturer. The plant includes **PLC-controlled filling, capping, and labelling machines integrated into a single production line**. The system is monitored and controlled via SCADA for real-time data visualization and remote control.




Figure 1. An illustration of an automated bottling plant

#### 1. Pre-Commissioning Phase

# 1.1 Hardware Setup & Installation

- Install Siemens S7-1500 PLC as the main controller.
- Connect HMI Comfort Panel for operator interaction.
- Configure Profinet communication for distributed I/O devices.
- Install sensors:
  - Flow meters for liquid dispensing.
  - Proximity sensors for bottle detection.

- Load cells for weight verification.
- Barcode scanners for product tracking.
- Wire VFDs (Variable Frequency Drives) to control conveyor speeds.

## 1.2 Software Configuration

- TIA Portal setup:
  - Create PLC program with ladder logic and function blocks.
  - Implement interlocks to prevent machine damage.
  - Configure PID loops for precise liquid dispensing.
  - Set up fault handling and safety logic.
- SCADA System (WinCC Professional)
  - o Design dashboards for real-time monitoring.
  - o Configure alarms for equipment failures.
  - Enable historical data logging for analysis.
- Communication Setup
  - o Establish OPC UA connection for cloud data transfer.
  - o Implement Modbus TCP for third-party device integration.

### 2. Commissioning Phase

#### 2.1 System Testing

- Power-On Testing:
  - Verify correct voltage and wiring.
  - Check network connections (Profinet, OPC UA).
- I/O Testing:
  - o Test sensors, actuators, and VFDs using TIA Portal's online mode.
  - o Ensure accurate bottle detection and rejection mechanism.
- Functional Testing:
  - Run manual mode to test each machine separately.
  - Validate automatic operation with real bottles.
  - Monitor system responses to simulated faults.
- PID Tuning:

- o Adjust flow control to maintain consistent fill levels.
- o Optimize VFD speeds for smooth production flow.

#### 3. Performance Validation

#### 3.1 Production Run

- Conduct an initial test batch and record performance.
- Measure key KPIs:
  - Cycle time per bottle
  - Liquid fill accuracy
  - Downtime incidents
- Compare results with expected values and adjust as needed.

## 3.2 Safety & Compliance Checks

- Conduct emergency stop tests.
- Ensure compliance with ISO 13849-1 (Safety of Machinery).
- Validate food-grade sanitary requirements for beverage production.

#### 4. Final Documentation & Handover

### **4.1 Operator & Maintenance Training**

- Train plant staff on PLC operation and troubleshooting.
- Provide manuals for:
  - HMI operation
  - SCADA data analysis
  - Preventive maintenance procedures

## **4.2 Project Documentation**

- Final PLC Program & Code Documentation
- I/O Mapping Sheet
- Network Configuration & IP Address List
- Alarm & Error Handling Guide
- Maintenance & Spare Parts List

# **5. Post-Commissioning Support**

- Remote monitoring setup for performance tracking.
- Scheduled follow-up visits to fine-tune operations.
- Technical support for software updates and system modifications.

#### **Outcome:**

The commissioning of the Automated Bottling Plant ensures seamless production, reducing errors, improving efficiency, and enabling predictive maintenance through SCADA and cloud connectivity.